

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Qtr 4, 2021												Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022																							
						Oct			Nov			Dec			Jan			Feb			Mar			Apr			May			Jun			Jul			Aug			Sep			Oct			Nov			Dec		
						1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3	1	2	3			
Syracuse Community Health Center (SCHC) - Bid Sch						334																																												
Owner Milestones						334																																												
A1000	Contract Execution	0	17-Sep-21	29-Dec-22	0	Contract Execution																																												
A1010	Kick-Off Meeting	0	20-Sep-21	29-Dec-22	0	Kick-Off Meeting																																												
A1080	Establish GMP	10	18-Oct-21	29-Oct-21	0	Establish GMP																																												
A2820	Execute GMP Amendment	0	29-Oct-21	29-Oct-21	0	Execute GMP Amendment																																												
A1130	Onsite Mobilization	5	15-Nov-21	19-Nov-21	15	Onsite Mobilization																																												
A2830	Structural Steel Deposit	0	19-Nov-21	19-Nov-21	288	Structural Steel Deposit																																												
A1260	Project Start HOLD due to Material Availability	35	29-Nov-21	17-Jan-22	15	Project Start HOLD due to Material Availability																																												
A1500	Substantial Completion	0	29-Dec-22*	29-Dec-22*	0	Substantial Completion																																												
Preconstruction						44																																												
A1020	Submit for Permit	0	21-Sep-21		332	Submit for Permit																																												
A1030	Issue CD's for Bid	0	23-Sep-21		0	Issue CD's for Bid																																												
A1060	Bid Period	20	23-Sep-21	20-Oct-21	0	Bid Period																																												
A1070	Bids Due	0		20-Oct-21	0	Bids Due																																												
A1040	City of Syracuse Permit Review	25	23-Sep-21	27-Oct-21	27	City of Syracuse Permit Review																																												
A1050	Permit Received	0		27-Oct-21	27	Permit Received																																												
A1090	Subcontractor Award	15	01-Nov-21	19-Nov-21	0	Subcontractor Award																																												
Construction						305																																												
Procurement/Deliveries						142																																												
A1100	Structural Steel Shop Drawings & Approval	35	01-Nov-21	17-Dec-21	48	Structural Steel Shop Drawings & Approval																																												
A1110	Structural Steel Fabrication	32	20-Dec-21	02-Feb-22	48	Structural Steel Fabrication																																												
A1180	Structural Steel Delivery	2	08-Apr-22	12-Apr-22	0	Structural Steel Delivery																																												
A2750	Transformer Approval and Delivery	130	28-Oct-21	28-Apr-22	165	Transformer Approval and Delivery																																												
A1190	*Structural Steel Stored Until Decking Available	62	03-Feb-22	29-Apr-22	48	*Structural Steel Stored Until Decking Available																																												
A1120	*Metal Decking Shop Drawings, Fabrication, Delivery	140	01-Nov-21	16-May-22	0	*Metal Decking Shop Drawings, Fabrication, Delivery																																												
Sitework/Exterior Improvements						215																																												
Geothermal						91																																												
A1140	Light Excavation and Site Prep/Erosion Control for Geotherm Wells	5	22-Nov-21	26-Nov-21	15	Light Excavation and Site Prep/Erosion Control for Geotherm Wells																																												
A1370	Site Survey for Column lines and Geotherm Well Location Marking	5	23-Nov-21	29-Nov-21	174	Site Survey for Column lines and Geotherm Well Location Marking																																												
A1150	Geotherm Well Drilling (80), Internal Well Loops, Grouting	60	30-Nov-21	22-Feb-22	174	Geotherm Well Drilling (80), Internal Well Loops, Grouting																																												
A1240	Excavation of Trenches for Well Loop Piping	30	26-Jan-22	08-Mar-22	174	Excavation of Trenches for Well Loop Piping																																												
A1210	Geotherm Header Piping from Loops to Building	15	02-Mar-22	22-Mar-22	192	Geotherm Header Piping from Loops to Building																																												
A1400	Backfill Geothermal Loops	15	09-Mar-22	29-Mar-22	197	Backfill Geothermal Loops																																												
Excavation/Backfill						70																																												
A1220	Site Demolition	7	18-Jan-22	26-Jan-22	15	Site Demolition																																												
A1200	Mass Building Excavation for Pile Caps/GBs	10	27-Jan-22	09-Feb-22	15	Mass Building Excavation for Pile Caps/GBs																																												
A1340	Backfill CL 9-7	6	11-Mar-22	18-Mar-22	16	Backfill CL 9-7																																												
A1350	Backfill CL 6-4	6	04-Apr-22	11-Apr-22	188	Backfill CL 6-4																																												
A1360	Backfill CL 3-1	6	18-Apr-22	25-Apr-22	178	Backfill CL 3-1																																												
Piles						37																																												
A1170	Test Pile	7	03-Feb-22	11-Feb-22	15	Test Pile																																												
A1160	Pile Driving CL 9-7	11	14-Feb-22	28-Feb-22	15	Pile Driving CL 9-7																																												
A1270	Pile Driving CL 6-4	10	01-Mar-22	14-Mar-22	59	Pile Driving CL 6-4																																												
A1280	Pile Driving CL 3-1	9	15-Mar-22	25-Mar-22	60	Pile Driving CL 3-1																																												
Utilities/Building Underground						47																																												
A2740	Light Poles Electrical	10	09-Mar-22	22-Mar-22	198	Light Poles Electrical																																												
A2600	Parking Lot Underground Storm Piping	12	09-Mar-22	24-Mar-22	174	Parking Lot Underground Storm Piping																																												
A2590	Subsurface Chamber System	8	25-Mar-22	05-Apr-22	174	Subsurface Chamber System																																												
A2640	NW Storm Main	2	04-Apr-22	05-Apr-22	192	NW Storm Main																																												
A2550	Domestic Waterline to Building	10	06-Apr-22	19-Apr-22	174	Domestic Waterline to Building																																												
A2560	Waterline for Fire Suppression to Building	10	06-Apr-22	19-Apr-22	174	Waterline for Fire Suppression to Building																																												
A1490	Building Footprint Underground Plumbing & Backfill	12	07-Apr-22	22-Apr-22	59	Building Footprint Underground Plumbing & Backfill																																												
A2570	Sanitary to Building	10	11-Apr-22	22-Apr-22	174	Sanitary to Building																																												
A2650	Transformer	5	29-Apr-22	05-May-22	165	Transformer																																												
A2580	Underground Electrical to Building	5	06-May-22	12-May-22	165	Underground Electrical to Building																																												
Exterior Improvements						41																																												
A2490	Curbs	6	25-Jul-22	01-Aug-22	73	Curbs																																												
A2480	Sidewalks	6	02-Aug-22	09-Aug-22	73	Sidewalks																																												
A2450	Paving	12	10-Aug-22	25-Aug-22	73	Paving																																												
A2460	Striping & Signage	2	26-Aug-22	29-Aug-22	88	Striping & Signage																																												
A2510	Fencing	5	26-Aug-22	01-Sep-22	73	Fencing																																												
A2470	Lightpoles	6	26-Aug-22	02-Sep-22	80	Lightpoles																																												
A2520	Dumpster Enclosure	2	02-Sep-22	05-Sep-22	83	Dumpster Enclosure																																												
A2540	Bollards	2	02-Sep-22	05-Sep-22	73	Bollards																																												
A2500	Landscaping	8	06-Sep-22	15-Sep-22	73	Landscaping																																												
A2530	Site Monolith Sign	2	16-Sep-22	19-Sep-22	73	Site Monolith Sign																																												
Structural						112																																												
Foundations						38																																												
A1230	Pile Caps & Grade Beams CL 9-7 Rebar/Forming	9	23-Feb-22	07-Mar-22	15	Pile Caps & Grade Beams CL 9-7 Rebar/Forming																																												
A1250	Pile Caps & Grade Beams CL 9-7 Pour, Cure, Strip	6	03-Mar-22	10-Mar-22	15	Pile Caps & Grade Beams CL 9-7 Pour, Cure, Strip																																												
A1420	Elevator Pit Reinforcing/Form/Pour/Strip	7	04-Mar-22	14-Mar-22	59	Elevator Pit Reinforcing/Form/Pour/Strip																																												
A1290	Pile Caps & Grade Beams CL 6-4 Rebar/Forming	10	15-Mar-22	28-Mar-22	59	Pile Caps & Grade Beams CL 6-4 Rebar/Forming																																												
A1300	Pile Caps & Grade Beams CL 6-4 Pour, Cure, Strip	7	24-Mar-22	01-Apr-22	188	Pile Caps & Grade Beams CL 6-4 Pour, Cure, Strip																																												
A1310	Pile Caps & Grade Beams CL 3-1 Rebar/Forming	10	29-Mar-22	11-Apr-22	59	Pile Caps & Grade Beams CL 3-1 Rebar/Forming																																												
A1320	Pile Caps & Grade Beams CL 3-1 Pour, Cure, Strip	7	07-Apr-22	15-Apr-22	59	Pile Caps & Grade Beams CL 3-1 Pour, Cure, Strip																																												
Structural Steel						78																																												
A1330	1st Floor Steel Erection	15	12-Apr-22	02-May-22	0	1st Floor Steel Erection																																												
A1460	2nd Floor Steel Erection	15	03-May-22	23-May-22	0	2nd Floor Steel Erection																																												
A1430	1st Floor Decking	4	24-May-22	27-May-22	0	1st Floor Decking																																												
A1440	Roof Decking	5	30-May-22	03-Jun-22	1	Roof Decking																																												
A1450	Structural Steel Detailing	15	17-May-22	06-Jun-22	90	Structural Steel Detailing																																												
A1470	Shear Studs	7	27-May-22	06-Jun-22	0	Shear Studs																																												
A2270	Stair 2	6	06-Jul-22	13-Jul-22	121	Stair 2																																												
A2260	Stair 1	6	14-Jul-22	21-Jul-22	107	Stair 1																																												
A2280	Lobby Stair	5	22-Jul-22	28-Jul-22	107	Lobby Stair																																												
Flatwork						22																																												
A1520	Pour 1 - Slab-on-Deck Reinforcing	4	07-Jun-22	10-Jun-22	0	Pour 1 - Slab-on-Deck Reinforcing																																												
A1550	Pour 1 - Slab-on-Deck Pour	2	13-Jun-22	14-Jun-22	1	Pour 1 - Slab-on-Deck Pour																																												
A1530	Pour 2 - Slab-on-Deck Reinforcing	3	13-Jun-22	15-Jun-22	0	Pour 2 - Slab-on-Deck Reinforcing																																												
A1560	Pour 2 - Slab-on-Deck Pour	2	16-Jun-22	17-Jun-22	0	Pour 2 - Slab-on-Deck Pour																																												

